



HYDROMAGXTM

HOLLAND • SCANDINAVIA • CANADA • UAE
www.hydromagx.com • info@hydromagx.com

PERFORMANCE REPORT OF WORKS

1. Name of Project & Location : Desalination & Dubai
2. Agreement No : OPO No: HMX – 2844- 05
3. Rated Capacity of the plant : 400 KLD
4. Date of start of work : 12.01.06
5. Date of completion of the work
 - i. Stipulated date of completion : 6 Months
 - ii. Actual date of completion : 12.07.06
6. Amount of compensation levied for delayed completion or shortage of production potable Water, if any : Not Applicable
7. Performance report
 - i. Quality of plant and produced water : Good & 400 KLD
 - ii. TDS of the intake sea water and Produced Water : Inlet TDS 26000 – 30000 ppm ,
Outlet TDS: < 500 ppm
 - iii. Financial soundness : Excellent
 - iv. Technical Proficiency : Good
 - v. Resourcefulness : Satisfactory
 - vi. General Behavior : Good
 - vii. Average production of potable water per day calculated for the last three months ending on 30.06.2009 after the successful installation of the plant. : 350 – 400 KLD

Dated: 20.02.10


John Rajan Fernandez
Operations Manager - Asia & Africa



HYDROMAGXTM TECHNOLOGY GROUP FZC
P.O. Box 8645, SAIF Zone, Sharjah, United Arab Emirates,
Tel: +971 6 5571 053 • Fax: +971 6 5571 054

TROJAN UV
World Leader in UV Disinfection Systems
REGIONAL SALES & SERVICE